

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
01-Aug-13	12:26	02-Aug-13	12:26	Sunny	2.6882	2.8611	12030.03	12054.03	24.00	1.21	1.21	1.21	99	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7641
07-Aug-13	16:14	08-Aug-13	16:14	Sunny	2.6744	2.9111	12057.03	12081.03	24.00	1.21	1.21	1.21	136	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7645
13-Aug-13	11:56	14-Aug-13	11:56	Cloudy	2.6819	2.8491	12084.03	12108.03	24.00	1.21	1.21	1.21	96	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7646
19-Aug-13	12:36	20-Aug-13	12:36	Cloudy	2.7715	2.9315	12111.03	12135.03	24.00	1.21	1.21	1.21	92	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7905
23-Aug-13	12:39	24-Aug-13	12:39	Rainy	2.7724	2.9521	12138.03	12162.03	24.00	1.21	1.21	1.21	103	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7909
29-Aug-13	12:06	30-Aug-13	12:06	Sunny	2.7756	2.9394	12165.03	12189.03	24.00	1.21	1.21	1.21	94	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7913
													Min.	92				
													Max.	136				
													Average	105				