

**24-hour TSP Monitoring Results**

**Station AM6**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
06-Jun-13	12:11	07-Jun-13	12:11	Cloudy	2.6821	2.8500	11760.03	11784.03	24.00	1.21	1.21	1.21	96	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	7318			
11-Jun-13	12:16	12-Jun-13	12:16	Cloudy	2.6751	2.8521	11787.03	11811.03	24.00	1.21	1.21	1.21	102	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	7322			
17-Jun-13	12:06	18-Jun-13	12:06	Cloudy	2.6709	2.8211	11814.03	11838.03	24.00	1.21	1.21	1.21	86	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	7323			
22-Jun-13	12:31	23-Jun-13	12:31	Rainy	2.6756	2.8309	11841.03	11865.03	24.00	1.21	1.21	1.21	89	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	7679			
28-Jun-13	12:21	29-Jun-13	12:21	Sunny	2.8917	3.0338	11868.03	11892.03	24.00	1.21	1.21	1.21	82	196	260	Construction work in progress	GMW GS 2310 (S/N 1254 )	7764			
												<b>Min.</b>	<b>82</b>								
												<b>Max.</b>	<b>102</b>								
												<b>Average</b>	<b>91</b>								