

24-hour TSP Monitoring Results

Station AM7 (Rooftop of West Kowloon No.2 Sewage Pumping Station)

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-Jun-10	09:00	04-Jun-10	09:00	Sunny	2.8447	2.9544	6404.86	6428.86	24.00	1.3310	1.3310	1.3310	57	207	260	Construction works in process and traffic emission	A.001.12T	11304
09-Jun-10	09:00	10-Jun-10	09:00	Sunny	2.7966	2.8845	6428.86	6452.86	24.00	1.3600	1.3600	1.3600	45	207	260	Construction works in process and traffic emission	A.001.12T	11326
15-Jun-10	09:00	16-Jun-10	09:00	Sunny	2.8272	2.9069	6452.86	6476.86	24.00	1.3470	1.3470	1.3470	41	207	260	Construction works in process and traffic emission	A.001.12T	11336
21-Jun-10	09:00	22-Jun-10	09:00	Sunny	2.8624	2.9176	6476.86	6500.86	24.00	1.3470	1.3470	1.3470	29	207	260	Construction works in process and traffic emission	A.001.12T	11376
27-Jun-10	09:00	28-Jun-10	09:00	Rainy	2.8951	2.9580	6500.86	6524.86	24.00	1.3810	1.3810	1.3810	32	207	260	Construction works in process and traffic emission	A.001.12T	11388
													Min.	29				
													Max.	57				
													Average	41				