

24-hour TSP Monitoring Results

Station AM7 (Rooftop of West Kowloon No.2 Sewage Pumping Station)

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
31-May-11	16:00	01-Jun-11	16:00	Sunny	2.8435	2.9735	8178.86	8202.86	24.00	1.3470	1.3470	1.3470	67	207	260	Dust from Project site, traffic emission and dust from other construction sites	A.001.12T	12545		
06-Jun-11	16:00	07-Jun-11	16:00	Sunny	2.9356	2.9813	8202.86	8226.86	24.00	1.3470	1.3470	1.3470	24	207	260	Dust from Project site, traffic emission and dust from other construction sites	A.001.12T	12750		
12-Jun-11	16:00	13-Jun-11	16:00	Sunny	2.9378	3.0188	8226.86	8250.86	24.00	1.3830	1.3830	1.3830	41	207	260	Dust from Project site, traffic emission and dust from other construction sites	A.001.12T	12756		
18-Jun-11	16:00	19-Jun-11	16:00	Sunny	2.9263	2.9726	8250.86	8274.86	24.00	1.3470	1.3470	1.3470	24	207	260	Dust from Project site, traffic emission and dust from other construction sites	A.001.12T	12778		
24-Jun-11	16:00	25-Jun-11	16:00	Sunny	2.7998	2.8933	8274.86	8298.86	24.00	1.3130	1.3130	1.3130	49	207	260	Dust from Project site, traffic emission and dust from other construction sites	A.001.12T	12808		
												Min.	24							
												Max.	67							
												Average	41							