

## 1-hour TSP Monitoring Results

Station CM\_WF1a, The Wah Ming House

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed (m/s)	Sampler ID	Filter ID
03-Nov-11	09:30	10:30	Sunny	63	285	500	Operation of hand-held breaker	26	<5	LD-3B-002	N/A
	10:30	11:30	Sunny	54	285	500	Operation of hand-held breaker	26	<5	LD-3B-002	N/A
	11:30	12:30	Sunny	49	285	500	Operation of hand-held breaker	26	<5	LD-3B-002	N/A
09-Nov-11	09:20	10:20	Cloudy	56	285	500	Welding	19.9	<5	LD-3B-002	N/A
	10:20	11:20	Cloudy	54	285	500	Welding	19.9	<5	LD-3B-002	N/A
	11:20	12:20	Cloudy	53	285	500	Welding	19.9	<5	LD-3B-002	N/A
15-Nov-11	09:12	10:12	Sunny	200	285	500	Operation of mobile crane and loading	23.5	<5	LD-3B-002	N/A
	10:12	11:12	Sunny	187	285	500	Operation of mobile crane and loading	23.5	<5	LD-3B-002	N/A
	11:12	12:12	Sunny	200	285	500	Operation of mobile crane and loading	23.5	<5	LD-3B-002	N/A
21-Nov-11	09:12	10:12	Cloudy	124	285	500	Operation of mobile crane and loading	21.5	<5	LD-3B-002	N/A
	10:12	11:12	Cloudy	126	285	500	Operation of mobile crane and loading	21.5	<5	LD-3B-002	N/A
	11:12	12:12	Cloudy	106	285	500	Operation of mobile crane and loading	21.5	<5	LD-3B-002	N/A
25-Nov-11	09:08	10:08	Cloudy	190	285	500	Operation of mobile crane	20.5	<5	LD-3B-002	N/A
	10:08	11:08	Cloudy	130	285	500	Operation of mobile crane	20.5	<5	LD-3B-002	N/A
	11:08	12:08	Cloudy	141	285	500	Operation of mobile crane	20.5	<5	LD-3B-002	N/A
				<b>Min.</b>	<b>49</b>						
				<b>Max.</b>	<b>200</b>						
				<b>Average</b>	<b>116</b>						