

## 1-hour TSP Monitoring Results

Station CM\_WF1a, The Wah Ming House

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed (m/s)	Sampler ID	Filter ID
06-Mar-12	13:00	14:00	Fine	36	285	500	Mud out and operation of mobile crane	23.8	<5	LD-3B-002	N/A
06-Mar-12	14:00	15:00	Fine	43	285	500	Mud out and operation of mobile crane	23.8	<5	LD-3B-002	N/A
06-Mar-12	15:00	16:00	Fine	50	285	500	Mud out and operation of mobile crane	23.8	<5	LD-3B-002	N/A
12-Mar-12	09:12	10:12	Cloudy	78	285	500	Grouting	12.6	<5	LD-3B-002	N/A
12-Mar-12	10:12	11:12	Cloudy	120	285	500	Grouting	12.6	<5	LD-3B-002	N/A
12-Mar-12	11:12	12:12	Cloudy	119	285	500	Grouting	12.6	<5	LD-3B-002	N/A
16-Mar-12	09:12	10:12	Hazy	258	285	500	Grouting	19.9	<5	LD-3B-002	N/A
16-Mar-12	10:12	11:12	Hazy	272	285	500	Grouting	19.9	<5	LD-3B-002	N/A
16-Mar-12	11:12	12:12	Hazy	211	285	500	Grouting	19.9	<5	LD-3B-002	N/A
22-Mar-12	09:20	10:20	Cloudy	50	285	500	Grouting	20.7	<5	LD-3B-002	N/A
22-Mar-12	10:20	11:20	Cloudy	45	285	500	Grouting	20.7	<5	LD-3B-002	N/A
22-Mar-12	11:20	12:20	Cloudy	40	285	500	Grouting	20.7	<5	LD-3B-002	N/A
28-Mar-12	09:20	10:20	Sunny	27	285	500	Grouting	21.1	<5	LD-3B-002	N/A
28-Mar-12	10:20	11:20	Sunny	39	285	500	Grouting	21.1	<5	LD-3B-002	N/A
28-Mar-12	11:20	12:20	Sunny	39	285	500	Grouting	21.1	<5	LD-3B-002	N/A
			<b>Min.</b>	<b>27</b>							
			<b>Max.</b>	<b>272</b>							
			<b>Average</b>	<b>95</b>							