

24-hour TSP Monitoring Results

Station CM_WF1a, The Wah Ming House

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
05-Nov-12	08:00	06-Nov-12	08:00	Fine	2.6870	2.8580	4565.82	4589.82	24.00	1.1424	1.1424	1.1424	104	185.3	260	Maintanance	Wah Fu	1254
09-Nov-12	08:00	10-Nov-12	08:00	Fine	2.6597	2.7302	4589.82	4613.82	24.00	1.1401	1.1401	1.1401	43	185.3	260	Maintanance	Wah Fu	1261
15-Nov-12	08:00	16-Nov-12	08:00	Fine	2.6912	2.8287	4613.81	4637.81	24.00	1.1448	1.1448	1.1448	83	185.3	260	Maintanance	Wah Fu	1268
20-Nov-12	08:00	21-Nov-12	08:00	Haze	2.6983	2.7633	4637.81	4661.81	24.00	1.1436	1.1436	1.1436	39	185.3	260	Maintanance	Wah Fu	1275
26-Nov-12	08:00	27-Nov-12	08:00	Cloudy	2.6891	2.7321	4661.81	4685.81	24.00	1.1486	1.1486	1.1486	26	185.3	260	Cleaning	Wah Fu	1282
30-Nov-12	08:00	01-Dec-12	08:00	Cloudy	2.6646	2.7206	4685.81	4709.81	24.00	1.1463	1.1463	1.1463	34	185.3	260	Cleaning	Wah Fu	1287
													Min.	26				
													Max.	104				
													Average	55				