

24-hour TSP Monitoring Results

Station CM_WF1a, The Wah Ming House

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-Oct-12	08:00:00	04-Oct-12	08:00	Sunny	2.6553	2.8197	4418.79	4442.79	24.00	1.0744	1.0744	1.0744	106	185.3	260	Operation of mobile crane	Wah Fu	1212
08-Oct-12	08:00:00	09-Oct-12	08:00	Sunny	2.6555	2.8055	4442.79	4466.79	24.00	1.0753	1.0753	1.0753	97	185.3	260	Operation of mobile crane	Wah Fu	1219
12-Oct-12	08:00:00	13-Oct-12	08:00	Sunny	2.6665	2.8448	4466.79	4490.79	24.00	1.0723	1.0723	1.0723	115	185.3	260	Loading	Wah Fu	1226
18-Oct-12	08:00:00	19-Oct-12	08:00	Sunny	2.7141	2.878	4493.79	4517.79	24.00	0.6708	0.6708	0.6708	170	185.3	260	Loading	Wah Fu	1233
24-Oct-12	08:00:00	25-Oct-12	08:00	Sunny	2.7092	2.8246	4493.79	4517.79	24.00	0.7369	0.7369	0.7369	109	185.3	260	Loading	Wah Fu	1240
30-Oct-12	08:00:00	31-Oct-12	08:00	shower	2.7109	2.7654	4541.80	4565.80	24.00	0.7363	0.7363	0.7363	51	185.3	260	Loading	Wah Fu	1247
													Min.	51				
													Max.	170				
													Average	108				