

**24-hour TSP Monitoring Results**  
 Station CM\_WF1, The Wah Ming House

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-Dec-13	13:28	04-Dec-13	13:28	Fine	2.7946	2.937	6323.93	6347.93	24.00	1.0434	1.0434	1.0434	95	185.3	260	Tunnel works	Wah Fu	1723
09-Dec-13	08:00	10-Dec-13	08:00	Fine	2.7995	3.0726	6347.92	6371.92	24.00	1.0366	1.0366	1.0366	183	185.3	260	Tunnel works	Wah Fu	1730
13-Dec-13	08:00	14-Dec-13	08:00	Fine	2.782	3.0416	6371.91	6395.91	24.00	1.0424	1.0424	1.0424	173	185.3	260	Tunnel works	Wah Fu	1737
19-Dec-13	08:00	20-Dec-13	08:00	Fine	2.7914	2.8822	6395.90	6419.90	24.00	1.0547	1.0547	1.0547	60	185.3	260	Tunnel works	Wah Fu	1744
24-Dec-13	08:00	25-Dec-13	08:00	Fine	2.7805	2.9807	6419.90	6443.90	24.00	1.0510	1.0510	1.0510	132	185.3	260	Tunnel works	Wah Fu	1750
30-Dec-13	08:00	31-Dec-13	08:00	Fine	2.779	3.0263	6443.90	6467.90	24.00	1.0523	1.0523	1.0523	163	185.3	260	Tunnel works	Wah Fu	1758