

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
06-Aug-10	15:20	07-Aug	15:20	Sunny	2.8465	2.9841	3521.32	3545.32	24.00	1.13	1.13	1.13	85	181	260	Construction work in progress	0481	0579
12-Aug-10	15:18	13-Aug-10	15:18	Sunny	2.8300	2.9740	3548.32	3572.32	24.00	1.13	1.13	1.13	88	181	260	Construction work in progress	0481	0581
18-Aug-10	15:10	19-Aug-10	15:10	Sunny	2.8259	2.9737	3575.32	3599.32	24.00	1.13	1.13	1.13	91	181	260	Construction work in progress	0481	0594
24-Aug-10	15:20	25-Aug-10	15:20	Cloudy	2.7753	2.9388	3602.32	3626.32	24.00	1.13	1.13	1.13	100	181	260	Construction work in progress	0481	0600
30-Aug-10	15:22	31-Aug-10	15:22	Sunny	2.8787	3.0497	3629.32	3653.32	24.00	1.13	1.13	1.13	105	181	260	Construction work in progress	0481	0608
													<b>Min.</b>	<b>85</b>				
													<b>Max.</b>	<b>105</b>				
													<b>Average</b>	<b>94</b>				