

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
01-Apr-11	15:23	02-Apr-11	15:23	Sunny	2.8578	2.9758	4628.32	4652.32	24.00	1.23	1.23	1.23	67	181	260	Construction work in progress	0481	0898
07-Apr-11	15:18	08-Apr-11	15:18	Fine	2.8876	3.0520	4655.32	4679.32	24.00	1.23	1.23	1.23	93	181	260	Construction work in progress	0481	0921
13-Apr-11	11:54	14-Apr-11	11:54	Sunny	2.8712	2.9961	4682.32	4706.32	24.00	1.23	1.23	1.23	71	181	260	Construction work in progress	0481	0924
19-Apr-11	15:10	20-Apr-11	15:10	Sunny	2.8367	2.9517	4709.32	4733.32	24.00	1.23	1.23	1.23	65	181	260	Construction work in progress	0481	0928
26-Apr-11	13:00	27-Apr-11	13:00	Sunny	2.8415	2.9587	4736.32	4760.32	24.00	1.23	1.23	1.23	66	181	260	Construction work in progress	0481	0932
30-Apr-11	15:20	01-May-11	15:20	Cloudy	2.8302	2.9552	4763.32	4787.32	24.00	1.23	1.23	1.23	71	181	260	Construction work in progress	0481	0935
													Min.	65				
													Max.	93				
													Average	72				