

**24-hour TSP Monitoring Results**

**Station AM3**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
06-May-11	11:20	07-May-11	11:20	Sunny	2.8639	3.0057	4790.32	4814.32	24.00	1.23	1.23	1.23	80	181	260	Construction work in progress	0481	0938		
12-May-11	15:25	13-May-11	15:25	Sunny	2.8488	2.9711	4817.32	4841.32	24.00	1.23	1.23	1.23	69	181	260	Construction work in progress	0481	0963		
18-May-11	15:30	19-May-11	15:30	Sunny	2.8416	2.9493	4844.32	4868.32	24.00	1.23	1.23	1.23	61	181	260	Construction work in progress	0481	0965		
24-May-11	15:12	25-May-11	15:12	Cloudy	2.8292	2.9296	4871.32	4895.32	24.00	1.21	1.21	1.21	58	181	260	Construction work in progress	0481	0969		
30-May-11	15:40	31-May-11	15:40	Sunny	2.8270	2.9491	4898.32	4922.32	24.00	1.21	1.21	1.21	70	181	260	Construction work in progress	0481	0987		
												Min.	58							
												Max.	80							
												Average	68							