

24-hour TSP Monitoring Results

Station AM3

| Start | | Finish | | Weather | Filter Weight (g) | | Elapsed Time Reading | | Sampling Time (hrs) | Flow Rate (m ³ /min) | | | TSP Conc. (µg/m ³) | Action Level (µg/m ³) | Limit Level (µg/m ³) | Observations / Remarks | Sampler ID | Filter ID | | | |
|---------------------|-------|-----------|-------|---------|-------------------|--------|----------------------|---------|---------------------|---------------------------------|-------|---------|--------------------------------|-----------------------------------|----------------------------------|-------------------------------|------------|-----------|--|--|--|
| Date ^[1] | Time | Date | Time | | Initial | Final | Initial | Final | | Initial | Final | Average | | | | | | | | | |
| 06-Sep-11 | 11:10 | 07-Sep-11 | 11:10 | Fine | 2.8892 | 2.9951 | 5377.32 | 5401.32 | 24.00 | 1.22 | 1.22 | 1.22 | 60 | 181 | 260 | Construction work in progress | 0481 | 1116 | | | |
| 12-Sep-11 | 15:20 | 13-Sep-11 | 15:20 | Sunny | 2.8705 | 2.9943 | 5404.32 | 5428.32 | 24.00 | 1.22 | 1.22 | 1.22 | 70 | 181 | 260 | Construction work in progress | 0481 | 1119 | | | |
| 17-Sep-11 | 11:06 | 18-Sep-11 | 11:06 | Fine | 2.8051 | 2.9052 | 5431.32 | 5455.32 | 24.00 | 1.22 | 1.22 | 1.22 | 57 | 181 | 260 | Construction work in progress | 0481 | 1134 | | | |
| 23-Sep-11 | 11:20 | 24-Sep-11 | 11:20 | Sunny | 2.8667 | 2.9666 | 5458.32 | 5482.32 | 24.00 | 1.25 | 1.25 | 1.25 | 56 | 181 | 260 | Construction work in progress | 0481 | 1136 | | | |
| 30-Sep-11 | 15:10 | 01-Oct-11 | 15:10 | Cloudy | 2.7974 | 2.8996 | 5485.32 | 5509.32 | 24.00 | 1.25 | 1.25 | 1.25 | 57 | 181 | 260 | Construction work in progress | 0481 | 1140 | | | |
| | | | | | | | | | | | | | Min. | 56 | | | | | | | |
| | | | | | | | | | | | | | Max. | 70 | | | | | | | |
| | | | | | | | | | | | | | Average | 60 | | | | | | | |

[1] The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011