

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
05-Jan-12	15:10	06-Jan-12	15:10	Cloudy	2.8577	2.9897	5925.32	5949.32	24.00	1.24	1.24	1.24	74	181	260	Construction work in progress	0481	1280			
11-Jan-12	11:07	12-Jan-12	11:07	Cloudy	2.8001	2.9154	5952.32	5976.32	24.00	1.24	1.24	1.24	65	181	260	Construction work in progress	0481	1293			
17-Jan-12	15:20	18-Jan-12	15:20	Sunny	2.8439	2.9808	5979.32	6003.32	24.00	1.24	1.24	1.24	77	181	260	Construction work in progress	0481	1296			
21-Jan-12	14:56	22-Jan-12	14:56	Cloudy	2.8038	2.9119	6006.32	6030.32	24.00	1.21	1.21	1.21	62	181	260	Construction work in progress	0481	1299			
27-Jan-12	11:12	28-Jan-12	11:12	Fine	2.7165	2.8255	6033.32	6057.32	24.00	1.21	1.21	1.21	63	181	260	Construction work in progress	0481	1314			
												Min.	62								
												Max.	77								
												Average	68								