

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
01-Jun-12	11:07	02-Jun-12	11:07	Sunny	2.6926	2.8188	6627.32	6651.32	24.00	1.20	1.20	1.20	73	181	260	Construction work in progress	0481	1487		
07-Jun-12	15:12	08-Jun-12	15:12	Sunny	2.6860	2.8086	6654.32	6678.32	24.00	1.20	1.20	1.20	71	181	260	Construction work in progress	0481	1491		
13-Jun-12	11:06	14-Jun-12	11:06	Rainy	2.6854	2.8225	6681.32	6705.32	24.00	1.20	1.20	1.20	79	181	260	Construction work in progress	0481	4516		
19-Jun-12	11:18	20-Jun-12	11:18	Cloudy	2.7216	2.8391	6708.32	6732.32	24.00	1.20	1.20	1.20	68	181	260	Construction work in progress	0481	1494		
25-Jun-12	15:07	26-Jun-12	15:07	Cloudy	2.8105	2.9337	6735.32	6759.32	24.00	1.20	1.20	1.20	71	181	260	Construction work in progress	0481	1504		
30-Jun-12	14:46	01-Jul-12	14:46	Cloudy	2.8086	2.9127	6762.32	6786.32	24.00	1.20	1.20	1.20	60	181	260	Construction work in progress	0481	1524		
												Min.	60							
												Max.	79							
												Average	70							