

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-Sep-12	15:06	04-Sep-12	15:06	Sunny	2.8201	2.9489	7059.32	7083.32	24.00	1.20	1.20	1.20	75	181	260	Construction work in progress	0481	1596
08-Sep-12	15:00	09-Sep-12	15:00	Sunny	2.8026	2.9196	7086.32	7110.32	24.00	1.20	1.20	1.20	68	181	260	Construction work in progress	0481	1560
14-Sep-12	15:10	15-Sep-12	15:10	Sunny	2.8446	2.9717	7113.32	7137.32	24.00	1.20	1.20	1.20	74	181	260	Construction work in progress	0481	1617
20-Sep-12	15:10	21-Sep-12	15:10	Cloudy	2.8407	2.9696	7140.32	7164.32	24.00	1.22	1.22	1.22	73	181	260	Construction work in progress	0481	1620
26-Sep-12	11:06	27-Sep-12	11:06	Cloudy	2.8285	2.9449	7167.32	7191.32	24.00	1.22	1.22	1.22	66	181	260	Construction work in progress	0481	1623
29-Sep-12	14:56	30-Sep-12	14:56	Sunny	2.8446	3.0008	7194.32	7218.32	24.00	1.22	1.20	1.21	90	181	260	Construction work in progress	0481	1626
													Min.	66				
													Max.	90				
													Average	74				