

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
03-Dec-14	11:06	04-Dec-14	11:06	Cloudy	2.8896	3.0112	10895.32	10919.32	24.00	1.21	1.21	1.21	70	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	4987		
09-Dec-14	11:06	10-Dec-14	11:06	Sunny	2.9034	3.0014	10922.32	10946.32	24.00	1.21	1.21	1.21	56	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	5025		
15-Dec-14	11:06	16-Dec-14	11:06	Fine	2.9115	3.0424	10949.32	10973.32	24.00	1.21	1.21	1.21	75	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	5032		
20-Dec-14	14:50	21-Dec-14	14:50	Sunny	2.8990	3.0311	10976.03	11000.03	24.00	1.21	1.21	1.21	76	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	5036		
24-Dec-14	11:06	25-Dec-14	11:06	Sunny	2.9166	3.0411	11003.32	11027.32	24.00	1.21	1.21	1.21	71	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	5044		
30-Dec-14	11:06	31-Dec-14	11:06	Sunny	2.9139	3.0331	11030.32	11054.32	24.00	1.21	1.21	1.21	68	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	5221		
												Min.	56							
												Max.	76							
												Average	69							