

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
01-Aug-15	11:06	02-Aug-15	11:06	Sunny	2.8809	2.9980	12067.32	12091.32	24.00	1.20	1.20	1.20	68	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6808
07-Aug-15	11:06	08-Aug-15	11:06	Sunny	2.8626	2.9979	12094.32	12118.32	24.00	1.20	1.20	1.20	78	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6820
13-Aug-15	11:08	14-Aug-15	11:08	Cloudy	2.8321	2.9400	12121.32	12145.32	24.00	1.20	1.20	1.20	62	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6908
19-Aug-15	11:06	20-Aug-15	11:06	Sunny	2.8117	2.9505	12148.32	12172.32	24.00	1.20	1.20	1.20	80	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6920
25-Aug-15	15:02	26-Aug-15	15:02	Sunny	2.8119	2.9525	12195.32	12219.32	24.00	1.20	1.20	1.20	81	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6932
31-Aug-15	11:10	01-Sep-15	11:10	Cloudy	2.8291	2.9704	12222.32	12246.32	24.00	1.20	1.20	1.20	82	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	6844
													Min.	62				
													Max.	82				
													Average	75				