

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
03-Jul-15	11:06	04-Jul-15	11:06	Sunny	2.8505	2.9609	11932.32	11956.32	24.00	1.23	1.23	1.23	62	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6624			
09-Jul-15	11:06	10-Jul-15	11:06	Fine	2.8964	3.0049	11959.32	11983.32	24.00	1.23	1.23	1.23	61	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6712			
15-Jul-15	11:06	16-Jul-15	11:06	Sunny	2.9007	3.0110	11986.32	12010.32	24.00	1.23	1.23	1.23	62	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6724			
21-Jul-15	11:06	22-Jul-15	11:06	Rainy	2.8715	2.9862	12013.32	12037.32	24.00	1.20	1.20	1.20	66	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6784			
27-Jul-15	11:06	28-Jul-15	11:06	Sunny	2.8741	2.9906	12040.32	12064.32	24.00	1.20	1.20	1.20	67	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6796			
												Min.	61								
												Max.	67								
												Average	64								