

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
06-May-15	10:56	07-May-15	10:56	Cloudy	2.8866	3.0229	11661.32	11685.32	24.00	1.23	1.23	1.23	77	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6120					
12-May-15	10:51	13-May-15	10:51	Sunny	2.8922	3.0221	11688.32	11712.32	24.00	1.23	1.23	1.23	73	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6208					
18-May-15	10:41	19-May-15	10:41	Cloudy	2.8911	2.9822	11715.32	11739.32	24.00	1.23	1.23	1.23	51	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6220					
23-May-15	11:10	24-May-15	11:10	Rainy	2.8629	2.9559	11742.32	11766.32	24.00	1.23	1.23	1.23	53	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6312					
29-May-15	14:56	30-May-15	14:56	Sunny	2.8911	2.9924	11769.32	11793.32	24.00	1.23	1.23	1.23	57	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	6344					
												Min.	51										
												Max.	77										
												Average	62										