

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
05-Nov-15	09:00	06-Nov-15	09:00	Sunny	3.2483	3.4458	8784.20	8808.20	24.00	1.23	1.23	1.23	112	181	260	construction work in progress	TE-5170 A-01-48	150903/004			
11-Nov-15	09:00	12-Nov-15	09:00	Sunny	3.2797	3.4741	8808.20	8832.20	24.00	1.23	1.23	1.23	110	181	260	construction work in progress	TE-5170 A-01-48	151001/076			
17-Nov-15	09:00	18-Nov-15	09:00	Cloudy	3.2477	3.4551	8832.20	8856.20	24.00	1.22	1.22	1.22	118	181	260	Operation of Mobile Crane	TE-5170 A-01-48	150902/036			
23-Nov-15	09:00	24-Nov-15	09:00	Sunny	3.2654	3.5488	8856.20	8880.20	24.00	1.23	1.23	1.23	160	181	260	Operation of Mobile Crane	TE-5170 A-01-48	151101/027			
27-Nov-15	09:00	28-Nov-15	09:00	Sunny	3.2739	3.5698	8880.20	8904.20	24.00	1.24	1.24	1.24	166	181	260	Operation of Mobile Crane	TE-5170 A-01-48	151101/058			
												Min.	110								
												Max.	166								
												Average	133								