

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
02-Jul-13	14:06	03-Jul-13	14:06	Sunny	2.8461	2.9997	8491.32	8515.32	24.00	1.23	1.23	1.23	87	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	2010
08-Jul-13	14:48	09-Jul-13	14:48	Sunny	2.8688	2.9979	8518.32	8542.32	24.00	1.23	1.23	1.23	73	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	2034
13-Jul-13	11:16	14-Jul-13	11:16	Sunny	2.8553	3.0221	8545.32	8569.32	24.00	1.23	1.23	1.23	94	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	2040
19-Jul-13	11:06	20-Jul-13	11:06	Cloudy	2.8607	3.0052	8572.32	8596.32	24.00	1.23	1.23	1.23	82	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2053
25-Jul-13	11:10	26-Jul-13	11:10	Rainy	2.8720	3.0224	8599.32	8623.32	24.00	1.25	1.25	1.25	84	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2058
31-Jul-13	11:07	01-Aug-13	11:07	Fine	2.8533	3.0112	8626.32	8650.32	24.00	1.25	1.25	1.25	88	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2050
													Min.	73				
													Max.	94				
													Average	84				