

**24-hour TSP Monitoring Results**

**Station AM3**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID					
Time	Date	Time	Date		Initial	Final	Initial	Final		Initial	Final	Average											
06-May-13	11:06	07-May-13	11:06	Cloudy	2.6066	2.7456	8221.32	8245.32	24.00	1.21	1.21	1.21	80	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	1943					
11-May-13	14:48	12-May-13	14:48	Fine	2.6287	2.7586	8248.32	8272.32	24.00	1.21	1.21	1.21	75	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	1947					
16-May-13	11:48	17-May-13	11:48	Cloudy	2.5874	2.7255	8275.32	8299.32	24.00	1.21	1.21	1.21	128	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	1948					
22-May-13	14:06	23-May-13	14:06	Rainy	2.7112	2.8600	8302.32	8326.32	24.00	1.23	1.23	1.23	84	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	1964					
28-May-13	15:10	29-May-13	15:10	Cloudy	2.6025	2.7393	8329.32	8353.32	24.00	1.23	1.23	1.23	77	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	1968					
												<b>Min.</b>	<b>75</b>										
												<b>Max.</b>	<b>128</b>										
												<b>Average</b>	<b>89</b>										