

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
04-Sep-13	14:06	05-Sep-13	14:06	Rainy	2.8980	3.0129	8788.32	8812.72	24.40	1.25	1.25	1.25	63	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	2107			
10-Sep-13	15:00	11-Sep-13	15:00	Sunny	2.8461	2.9956	8815.32	8839.32	24.00	1.25	1.25	1.25	83	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	2110			
16-Sep-13	11:06	17-Sep-13	11:06	Sunny	2.8579	2.9911	8842.32	8866.32	24.00	1.25	1.25	1.25	74	181	260	Construction work in progress	GMW GS 2310 (S/N 0481)	2123			
21-Sep-13	11:06	22-Sep-13	11:06	Fine	2.8477	2.9961	8869.32	8893.32	24.00	1.22	1.22	1.22	84	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2129			
27-Sep-13	11:06	28-Sep-13	11:06	Sunny	2.8607	3.0279	8896.32	8920.32	24.00	1.22	1.22	1.22	95	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2153			
												Min.	63								
												Max.	95								
												Average	80								