

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
06-Mar-14	11:06	07-Mar-14	11:06	Cloudy	2.7769	2.9449	9653.32	9677.32	24.00	1.21	1.21	1.21	96	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2362		
12-Mar-14	11:09	13-Mar-14	11:09	Cloudy	2.7797	2.9449	9680.32	9704.32	24.00	1.21	1.21	1.21	95	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2381		
18-Mar-14	14:47	19-Mar-14	14:47	Sunny	2.8276	3.0013	9334.32	9358.32	24.00	1.25	1.25	1.25	97	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2383		
24-Mar-14	14:56	25-Mar-14	14:56	Sunny	2.8003	2.9696	9707.32	9731.32	24.00	1.25	1.25	1.25	94	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2336		
29-Mar-14	14:46	30-Mar-14	14:46	Rainy	2.7898	2.9447	9734.32	9758.32	24.00	1.25	1.25	1.25	86	181	260	construction work in progress	GMW GS 2310 (S/N 0481)	2389		
												Min.	86							
												Max.	97							
												Average	94							