## Restricted Hours Noise Monitoring Results -- Evening Time and Daytime on Public Holiday

Station M3, Kwan Yick building

| Date      | Start<br>Time | End<br>Time | Weather | Noise level (dB(A)), 5 min |     |     | Major Construction Noise<br>Source(s) Observed | Other Noise Source(s)<br>Observed | Remarks | Temp. (°C) | Wind<br>Speed<br>(m/s) | Noise Meter<br>Model / ID    | Calibrator<br>Model / ID         |
|-----------|---------------|-------------|---------|----------------------------|-----|-----|--|-----------------------------------|---------|------------|------------------------|------------------------------|----------------------------------|
|           |               |             |         | Leq                        | L10 | L90 |  | 1                                 |         |            | (111/5)                |                              |                                  |
| 05-Aug-12 | 10:22         | 10:37       | Fine    | 64                         | 67  | 66  | No major construction works                    | Traffic noise                     | -       | 30         | 0.3                    | RION- NL52<br>(S/N 00710259) | RION - NC73<br>(S/N<br>10997142) |
| 12-Aug-12 | 12:22         | 12:37       | Fine    | 67                         | 69  | 66  | No major construction works                    | Traffic noise                     | -       | 28         | <5                     | B&K 2238 S/N:<br>2385180     | B&K 4231<br>S/N: 2656516         |
| 19-Aug-12 | 11:23         | 11:38       | Fine    | 64                         | 65  | 62  | No outdoor construction noise                  | Mainly traffic noise              | -       | 31         | 0.4                    | RION- NL52<br>(S/N 00710259) | RION - NC73<br>(S/N<br>10997142) |

Remark: The data (5 and 19 August ) was provided by Contract No. DC/2007/23. Calibration certificates for the noise meter(s) and calibrator(s) used were included in the corresponding Monthly EM&A Report for this Contract

Station M3, Kwan Yick building

Max.

65

Max.

| Date      | Start<br>Time | End<br>Time | Weather | Noise level (dB(A)), 5 min |     |     | Major Construction Noise      | Other Noise Source(s)  | Remarks | Temp. (°C) | Wind  | Noise Meter                  | Calibrator                       |
|-----------|---------------|-------------|---------|----------------------------|-----|-----|-------------------------------|--|---------|------------|-------|------------------------------|----------------------------------|
|           |               |             |         | Leq                        | L10 | L90 | Source(s) Observed            | Observed   | nemarks | remp. ( C) | Speed | Model / ID                   | Model / ID                       |
| 02-Aug-12 | 22:45         | 23:00       | Fine    | 65                         | 67  | 62  | No major construction works   | Road traffic noise from<br>Western Harbour crossing,<br>engine of turbojet | -       | 32         | <5    | B&K 2238 S/N:<br>2385180     | B&K 4231<br>S/N: 2656516         |
| 14-Aug-12 | 19:37         | 19:52       | Fine    | 65                         | 67  | 63  | No outdoor construction noise | Mainly traffic noise   | -       | 28         | 0.4   | RION- NL52<br>(S/N 00710259) | RION - NC73<br>(S/N<br>10997142) |
| 28-Aug-12 | 19:18         | 19:33       | Fine    | 64                         | 66  | 62  | No major construction works   | Road traffic noise from<br>Western Harbour crossing,<br>engine of turbojet | -       | 30         | 0.3   | RION- NL52<br>(S/N 00710259) | RION - NC73<br>(S/N<br>10997142) |
| 30-Aug-12 | 22:45         | 23:00       | Fine    | 65                         | 67  | 63  | No major construction works   | Road traffic noise from<br>Western Harbour crossing,<br>engine of turbojet | -       | 30         | <5    | B&K 2238 S/N:<br>2385180     | B&K 4231<br>S/N: 2656516         |

<sup>[1]</sup> The data (M3\_Evening Time) of 14 and 28 August were provided by Contract No. DC/2007/23. Calibration certificates for the noise meter(s) and calibrator(s) used were included in the corresponding Monthly EM&A Report for this Contract