

Restricted Hours Noise Monitoring Results -- Daytime on Public Holiday

Station M3, Kwan Yick building

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
04-Mar-12	10:15	10:30	Fine	66	68	64	No outdoor construction noise	Mainly traffic noise	-	16.0	0.4	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
18-Mar-12	09:50	10:05	Fine	66	67	63	No outdoor construction noise	Mainly traffic noise	-	20.0	0.6	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
25-Mar-12	10:50	11:05	Fine	66	69	65	No outdoor construction noise	Mainly traffic noise	-	18.5	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
			Min.	66									
			Max.	66									

Remark: The data (4 and 18 Mar) was provided by Contract No. DC/2007/23. Calibration certificates for the noise meter(s) and calibrator(s) used were included in the corresponding Monthly EM&A Report for this Contract

Restricted Hours Noise Monitoring Results -- Evening time

Station M3, Kwan Yick building

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
13-Mar-12	21:11	21:26	Cloudy	65	67	63	No outdoor construction noise	Mainly traffic noise	-	20.0	0.9	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
15-Mar-12	22:45	23:00	Hazy	66	68	64	No major construction works	Road traffic noise from Western Harbour Crossing, engine of turbojet and digging process at sea near the tunnel.	N.A	17.4	<5	B&K 2238 S/N : 2684502	B&K 4231 S/N: 2656516
27-Mar-12	22:00	22:15	Fine	63	64	61	No outdoor construction noise	Mainly traffic noise	-	20.0	0.4	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
			Min.	63									
			Max.	66									

[1] The data (M3_Evening Time) of 13 and 27 Mar were provided by Contract No. DC/2007/23. Calibration certificates for the noise meter(s) and calibrator(s) used were included in the corresponding Monthly EM&A Report for this Contract